Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120011-6

CONSTRUCTION PROGRESS REPORT FOR MONTH OF **November** 195 3 مسيور ورواه والاناء والانتاج

STATINTL

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

STATINTL	Project Title:	Location:	STATINIL
	Contractor:	Allotment No.: 4442-40-00	L
	Date of Commencement: 15 June 1953	Scheduled Completion Date:	12 Dec. 1953
		EASTON AND TO A 77 .	Tablitic term 705/
	Authority for construction (identification of instrument authorizing work): TEC action DD/I - 195-53, Dated 13 April 1953		
	Brief description of work involved: Construction of New Operations Building,		
	Auxiliary Building, Fences, et		
	Percent completed in various branche	es of work;	da da and da and da an da an an an and a glass dese jo
		0% Flooring	%
		5% 95 Hardware	%
	Structural steels misc. iron 3		% 70
	Masonry 9	5% 15 Plumbing	75% 80
	Carpentry, millwork, Toil, part. 2		7/2
		5% Electrical	65%
	Sheet metal	%/2 Electric fixtures	% 8
	Lath, plaster, acoustic	% Approach work	% 3.5
	Insulation	% Other	%
	Aluminum & steel windows 8 Ceramic tile	% Prelim., fence, flag po % Aluminum entrances	ole 80%
· · · · · · · · · · · · · · · · · · ·	Totals:		Mille Office of the Control of the C
	Amount of contract, including additions and deductions \$ 379.		379,632,05 385,75
	· ·		121,239.29 /55,77
	Value of materials on site		2,352.00
	Value of materials in storage	•	1,106.56 http:
	Total value of completed work a	nd materials	124,697.85

See opposite side for instructions.

Total of partial payments to

STATSPEC

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120011-6

- 1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
- 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
- 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.